

CONSTRUCTION MANAGER'S REPORT

Project Safety

SAFETY
is our top priority

It is a fundamental value of Spence Brothers that safety always be a primary consideration. It is a top priority to do all in our power to provide a safe work place for all workers and to mandate the use of good safety practices.

Project Owner



Construction Progress



Safety

Integrity

Mentoring

People

Legacy

Excellence

Week of June 3, 2018

- Installation of board and batt on south side of Community Room
- Artisan siding on north and east walls of Community Room and the Children's Room
- Pour floor for new column placement





**Week of June 10, 2018**

- Installation of board and batt on east wall of Community Room
- Artisan siding on north wall of Study Room, Work Room and Teen Room and east wall of Community Room
- Set interior door frames
- Spray foam insulation on flat roofs







**Week of June 17, 2018**

- Setting catch basins in parking lot
- Hang drywall on ceiling of Community Room
- Insulate wall in Computer Room
- Exterior window trim in Study Area
- Spray foam insulation in Clerestory
- Connection and catch basin installation
- Set septic tanks and dosing tank







Week of June 24, 2018

- Standing seam roof installation
- Underground infiltration system
- Front entrance cedar columns
- Drilling well
- Clerestory siding







Upcoming Construction Tasks

- Finish siding and all cedar brackets
- Drywall installation
- Priming and painting
- Tile floor installation
- Interior trim