

CONSTRUCTION MANAGER'S REPORT

Project Safety

SAFETY
is our top priority

It is a fundamental value of Spence Brothers that safety always be a primary consideration. It is a top priority to do all in our power to provide a safe work place for all workers and to mandate the use of good safety practices.

Project Owner



Construction Progress



Safety

Integrity

Mentoring

People

Legacy

Excellence

Week of July 1, 2018

Installation of pergola



Continuing with insulation and drywall in Study Room



Finishing drywall in the Community Room



Permanent power installation



Starting parking lot dirt work



Week of July 8, 2018

Drain field installation



Force main installation from dosing tank to drain field



Installation of cedar brackets



Cedar brackets and columns installed at front entrance



Metal roof installation on north side of building



Installation of cedar brackets at Study Room



Week of July 15, 2018

Pouring and forming sidewalk



Parking lot prep work



Installation of siding on Study Room Walls



Pouring sidewalks



Framing up bulkheads



Finishing drywall in Clerestory



Finishing drywall in Donor's Hall



Week of July 22, 2018

Pouring sidewalk on south side



Kitchen hood installation



Framing for the fireplace



Finishing drywall for the circulation desk



Gravel base for parking lot



Upcoming Construction Tasks

- Priming and painting
- Framing for acoustical ceilings
- Installation of permanent lighting